Campus: Main
Bldg. No: 01
Building: Activities
Area: 36,190sf **Yr Built: 1975** **Floors: 1**
2020 CRV: $10,920,333

Use Types:
35 % Athletic
35 % Student Union
30 % Natatorium

Notes: original building - 35,194 SF
2007 - Bookstore renovation/addition (+1,000 SF)

	CRV of System		Pct. of system value to budget for repair/replacement:				
System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Main

Use Types:

Campus: Main
Bldg. No: 03
Building: Cold Storage
Area: 3,880sf **Yr Built: 1967** **Floors: 1**
2020 CRV: $446,200

Use Types:
100% Storage

Notes: Pre-engineered building

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Structure	35%	$156,170	0%	0%	10%	90%	No reported problems
			$0	*$0*	*$15,617*	*$140,553*	2007 assessment:No changes 2009 - 2015 Assessment: No changes reported. 2016 Assessment: No changes reported. No reported problems. 2018 Assessment: No changes reported. No reported problems. Structure is comprised of steel beams, corrugated metal walls and metal panel roof. 2019-2020 Assessment: No changes reported. No reported problems.
Roof	15%	$66,930	0%	5%	15%	80%	Metal roof
			$0	*$3,347*	*$10,040*	*$53,544*	2007 assessment: No changes 2009-2013 Assessment:No changes reported. 2014 assessment: Roof inspected, repaired as necessary. 2015-2016 Assessment: No changes reported. 2018 Assessment: No changes reported. No reported problems. Metal panel roof. 2019 Assessment: No changes reported. No reported problems. 2020 Assessment: Added a skylight; minor repairs performed following inspection.
Glazing	0%	$0	0%	0%	10%	90%	N/A
			$0	*$0*	*$0*	*$0*	2014 - 2015 Assessment: No changes reported. 2016-2020 Assessment: No changes reported. No reported problems.
Cladding	20%	$89,240	0%	0%	10%	90%	Metal siding, minor damage, not an issue
			$0	*$0*	*$8,924*	*$80,316*	2007 assessment:No changes 2009-2015 Assessment: No changes reported.

Campus: Main
Bldg. No: 03
Building: Cold Storage
Area: 3,880sf **Yr Built: 1967** **Floors: 1**
2020 CRV: $446,200

Use Types:
100% Storage

Notes: Pre-engineered building

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2016-2020 Assessment: No changes reported. No reported problems.
HVAC	0%	$0	0%	0%	0%	100%	N/A
			$0	*$0*	*$0*	*$0*	
							2014 - 2015 Assessment: No changes reported.
							2016-2020 Assessment: No changes reported. No reported problems.
Plumbing/Drainage	0%	$0	0%	0%	0%	100%	N/A
			$0	*$0*	*$0*	*$0*	
							2014 - 2015 Assessment: No changes reported.
							2016-2020 Assessment: No changes reported. No reported problems.
Primary/Secondary	4%	$17,848	0%	0%	30%	70%	minimal
			$0	*$0*	*$5,354*	*$12,494*	
							2007 assessment:No changes
							2009 - 2015 Assessment: No changes reported.
							2016-2020 Assessment: No changes reported. No reported problems.
Distribution	4%	$17,848	0%	0%	30%	70%	minimal
			$0	*$0*	*$5,354*	*$12,494*	
							2007 assessment:No changes
							2009-2015 Assessment: No changes reported.
							2016-2020 Assessment: No changes reported. No reported problems.
Lighting	4%	$17,848	0%	0%	20%	80%	minimal, No reported problems
			$0	*$0*	*$3,570*	*$14,278*	
							2007 assessment:No changes
							2009 - 2015 Assessment: No changes reported.
							2016 Assessment: No changes reported. No reported problems.
							2018 Assessment: No changes reported. No reported problems. Incandescent light fixtures.

Campus: Main
Bldg. No: 04
Building: Doser Building
Area: 38,013sf **Yr Built: 1999** **Floors: 1**
2020 CRV: $10,630,500

Use Types:
10 % Administration
45 % Technology Lab
45 % Classroom

Notes:

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							Projected roof membrane replacement from roof report: 2022 2018 Assessment: No changes reported. No reported problems. Roof replacement scheduled in 2027. 2019 Assessment: No changes reported. No reported problems. 2020 Assessment: Replaced a section of delaminated roof; installed new cap as needed.
Glazing	5%	$531,525	0% *$0*	5% *$26,576*	20% *$106,305*	75% *$398,644*	Window roller shade termination bars failing from handling and misuse. 2007 assessment:No changes. Roller shades repaired as required. 2009-2020 Assessment: No changes reported. No reported problems.
Cladding	6%	$637,830	2% *$12,757*	0% *$0*	10% *$63,783*	88% *$561,290*	No reported problems 2007 assessment: Brick sills at air intakes failing. Brick swelling, buckling and spalling. No relief for brick expansion at either end. Exterior sealants not wearing well, near end of life and due for replacement. 2009 Assessment: 2008-brick at air intakes repaired. 2008-building exterior sealants replaced as required.

Campus: Main
Bldg. No: 05
Building: Farmhouse
Area: 2,550sf **Yr Built: 1916** **Floors: 2**
2020 CRV: $637,500

Use Types:
100% Residence

Notes: 2015 - Farmhouse no longer used by College, leased out.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2011 - 2013 assessment:No changes reported. Building not on campus-wide building management system. 2014 assessment: Furnace replaced with new residential unit, using existing AC unit. 2015 Assessment: No changes reported. 2016 Assessment: No changes reported 2018 Assessment: No changes reported. No reported problems. Forced air furnace with central air-conditiong. 2019 - 2020 Assessment: No changes reported. No reported problems.
Plumbing/Drainage	5%	$31,875	5% *$1,594*	5% *$1,594*	10% *$3,188*	80% *$25,500*	Pipes in basement - old. All other new in 1995 Septic system separate from Barn Theater No reported problems 2007 assessment:No changes. No reported problems. 2009-2014 assessment:No changes. No reported problems. 2012 - 2014 Assessment: No changes reported. 2015 assessment: water supply piping from well replaced to both farmhouse and barn. 2016-2020 Assessment: No changes reported
Primary/Secondary	10%	$63,750	0% *$0*	0% *$0*	10% *$6,375*	90% *$57,375*	Newer service 2007 assessment:No changes. No reported problems. 2009 Assessment:No changes reported. 2010 assessment: Campus primary service upgraded by Consumers Energy to provide additional capacity. 2011-2020 Assessment: No changes reported.

Campus: Main
Bldg. No: 05
Building: Farmhouse
Area: 2,550sf **Yr Built: 1916** **Floors: 2**
2020 CRV: $637,500

Use Types:
100% Residence

Notes: 2015 - Farmhouse no longer used by College, leased out.

	CRV of System		Pct. of system value to budget for repair/replacement: G[CR)6(V				
System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Main

Campus: Main
Bldg. No: 06
Building: Kenneth J. Smith Instructional Building
Area: 25,132sf **Yr Built: 1966** **Floors: 2**
2020 CRV:

Use Types:
40 % Lab
60 % Classroom

Notes: 2015-Formerly called Instruction East
2007-Renovated as part of Ash Building project
2005-Building scheduled for major renovation as part of planned addition in 2006-2007
Minor renovation in 1999.

System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Structure	15%	$1,132,830	0%	0%	10%	90%	Occasional water infiltration, maintained regularly.
			$0	*$0*	*$113,283*	*$1,019,547*	2005 - water infiltration problem resolved except for water entering mechanical room through areaway during heavy rains 2007 assessment: Water infiltration problem resolved as part of renovation. 2009-2015 Assessment: No changes reported. No reported problems. 2016 Assessment: No changes reported. No reported problems. 2018 Assessment: Greenhouse addition brick has substantial moisture damage. 2019 Assessment: No changes reported. No reported problems. 2020 Assessment: Greenhouse brick continues to deteriorate.
Roof	5%	$377,610	0%	40%	0%	60%	1996 - EPDM roof installed
			$0	*$151,044*	*$0*	*$226,566*	2004: greenhouse roof due for replacement 2007 assessment: Greenhouse reshingled. No other issues reported 2009 - 2010 Assessment: No changes reported.

Campus: Main
Bldg. No: 06
Building: Kenneth J. Smith Instructional Building
Area: 25,132sf **Yr Built: 1966** **Floors: 2**
2020 CRV: $7,552,200

Use Types:
40 % Lab
60 % Classroom

Notes:
2015-Formerly called Instruction East
2007-Renovated as part of Ash Building project
2005-Building scheduled for major renovation as part of planned addition in 2006-2007
Minor renovation in 1999.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2019 Assessment: No changes reported. No reported problems. 2020 Assessment: Greenhouse brick contiues to deteriorate.
HVAC	25%	$1,888,050	5%				

Campus: Main
Bldg. No: 06
Building: Kenneth J. Smith Instructional Building
Area: 25,132sf **Yr Built: 1966** **Floors: 2**
2020 CRV: $7,552,200

Use Types:
40 % Lab
60 % Classroom

Notes:
2015-Formerly called Instruction East
2007-Renovated as part of Ash Building project
2005-Building scheduled for major renovation as part of planned addition in 2006-2007
Minor renovation in 1999.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2019-2020 Assessment: No changes reported. No reported problems.
Distribution	5%	$377,610	0%	0%	10%	90%	New in 1999

Campus: Main

Use Types:

Campus: Main
Bldg. No: 07
Building: Instruction North
Area: 21,780sf **Yr Built: 1968** **Floors: 1**
2020 CRV: $5,118,300

Use Types:
100% Vo/Tech

Notes: 2007-majority of building renovated. North and south exterior walls replaced.
2005-Building scheduled for major repairs and renovation as part of Instruction East work in 2006-2007
One classroom renovated in 2001.
2020: Building has generally been sitting empty for the majority of the year.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Main
Bldg. No: 07
Building: Instruction North
Area: 21,780sf **Yr Built: 1968** **Floors: 1**
2020 CRV: $5,118,300

Use Types:
100% Vo/Tech

Notes:
2007-majority of building renovated. North and south exterior walls replaced.
2005-Building scheduled for major repairs and renovation as part of Instruction East work in 2006-2007
One classroom renovated in 2001.
2020: Building has generally been sitting empty for the majority of the year.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2007 assessment: concrete sidewalks on south side of building replaced. No reported problems. 2009-2015 Assessment: No changes reported. No reported problems. 2016 Assessment: No changes reported. No reported problems. 2018 Assessment: Asphalt paving is in poor condition and should be replaced. 2019-2020 Assessment: No changes reported. No reported problems.
CRV Totals:	100%	$5,118,300	*$58,860*	*$806,132*	*$365,958*	*$3,887,349*	$5,118,300

$5,118,300	$58,860	$0	1.2%	GOOD	$864,993	$609,078	16.9%	$102,366	POOR
CRV	DMB	EXCESS	FCI	RATING	DMB	EXCESS	FCI	$/YR MAINTAIN	RATING

Campus: Main
Bldg. No: 08
Building: Les Morford Instructional Building
Area: 11,184sf **Yr Built: 1969** **Floors: 1**
2020 CRV: $3,861,200

Use Types:
55 % Auditorium
45 % Classroom

Notes:
2015-Formerly called Instruction West
2007-covered walkway to Ash Building added.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2016 Assessment: No changes reported. No reported problems.
							2018 Assessment: Roof scheduled for replacement in 2024M.59 439.54 Tm0 g0 G(d)8( )4(f)

Campus: Main **Use Types:** **Notes:**

Campus: Main
Bldg. No: 08
Building: Les Morford Instructional Building
Area: 11,184sf **Yr Built: 1969** **Floors: 1**
2020 CRV: $3,861,200

Use Types:
55 % Auditorium
45 % Classroom

Notes: 2015-Formerly called Instruction West
2007-covered walkway to Ash Building added.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Lighting	5%	$193,060	0%	5%	10%	85%	Corridor lighting replaced in 2001.
			$0	*$9,653*	*$19,306*	*$164,101*	Auditorium lighting funded for replacement with compact fluorescent.
							2007 assessment: recessed can lighting in auditorium upgraded to compact fluorescent.
							2009 Assessment:No changes reported.
							2010 Assessment: A few T12 fixtures remain, due for upgrade to T8
							2011 assessment:No changes reported.
							2012 assessment: Lighting upgraded as part of ECM contract.
							2013 assessment: occupancy sensors added to control classroom lighting.
							2014-2015 Assessment: No changes reported. No reported problems.
							2016 Assessment: No changes reported. No reported problems.
							2018 Assessment: Lighting is mainly T8 fluorescent. Recommend replacement with LED technology and upgraded lighting controls as budget allows to lower operating and energy costs. Emergency lighting is served throughout using unit battery “bugeye” style fixtures. Future lighting upgrades will trigger an upgrade to current life safety code requirements.
							2019-2020 Assessment: No changes reported. No reported problems.
Voice/Data	5%	$193,060	0%	5%	10%	85%	Recently upgraded
			$0	*$9,653*	*$19,306*	*$164,101*	
							2007 assessment:No changes. No reported problems.
							2009-2020 Assessment: No changes reported. No reported problems.
Ceilings	3%	$115,836	0%	5%	10%	85%	Corridor ceilings replaced as part of lighting upgrade.
			$0	*$5,792*	*$11,584*		

Campus: Main **Use Types:** **Notes:**

Campus: Main
Bldg. No: 09
Building: Donald C. Burns Library and Admin.
Area: 28,720sf **Yr Built: 1966** **Floors: 2**
2020 CRV: $7,605,500

Use Types:
60 % Administration
40 % Library

Notes: 2015-Formerly called LRC/Admin Building
Complete interior renovation in 1999.
2019 - New writing lab completed at library

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Structure	15%	$1,140,825	0%	0%	5%	95%	No reported problems
			$0	*$0*	*$57,041*	*$1,083,784*	
							2007 Assessment: No changes. No reported problems.
							2009-2015 Assessment: No changes reported. No reported problems.
							2016 Assessment: No changes reported. No reported problems.
							2018 Assessment: Crack in concrete basement wall has been injected to prevent water leakage. Unsightly but not representative of structural deficiency.
							2019-2020 Assessment: No changes reported. No reported problems.
Roof	5%	$380,275	5%	35%	5%	55%	Single ply EPDM, installed in 1999, No reported problems.
			$19,014	*$133,096*	*$19,014*	*$209,151*	
							2007 assessment:No changes. No reported problems.
							2009 -2010 Assessment: No changes reported.
							2011 assessment:Roof inspected annually, no reported problems, but roof past half of expected life.
							2012 -2014 assessment: Roof inspected, repaired as necessary.
							2015 Assessment: No changes reported.
							2016 Assessment: No changes reported. No known leaks, Projected roof membrane replacement from roof report: 2019
							2018 Assessment: Roof replacement scheduled in 2024.
							2019-2020 Assessment: No changes reported. No reported problems.
Glazing	5%	$380,275	5%	5%	15%	75%	Mostly original, in good condition
			$19,014	*$19,014*	*$57,041*	*$285,206*	
							2007 assessment:No changes. No reported problems.
							2009-2011 Assessment:No changes reported.
							2012 assessment: Glass replaced on 3 offices in southwestern corner.

Campus: Main
Bldg. No: 09
Building: Donald C. Burns Library and Admin.
Area: 28,720sf **Yr Built: 1966** **Floors: 2**
2020 CRV: $7,605,500

Use Types:
60 % Administration
40 % Library

Notes: 2015-Formerly called LRC/Admin Building
Complete interior renovation in 1999.
2019 - New writing lab completed at library

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2019 Assessment: No changes reported. No reported problems. 2020 Assessment: Replaced exterior soffit lighting with LED.
Voice/Data	5%	$380,275	0% *$0*	5% *$19,014*	5% *$19,014*	90% *$342,248*	New 2007 assessment:No changes. No reported problems. 2009-2020 Assessment: No changes reported. No reported problems.
Ceilings	3%	$228,165	5% *$11,408*	5% *$11,408*	15% *$34,225*	75% *$171,124*	No reported problems 2007 assessment:No changes. No reported problems. 2009-2016 Assessment: No changes reported. No reported problems. 2018 Assessment: There is evidence of high humidity in the lower level library where ceiling tiles are sagging. 2019-2020 Assessment: No changes reported. No reported problems.
Walls/Casework	2%	$152,110	5% *$7,606*	5% *$7,606*	15% *$22,817*	75% *$114,083*	No reported problems 2007 assessment:No changes. No reported problems. 2009-2020 Assessment: No changes reported. No reported problems.
Doors	2%	$152,110	0% *$0*	5% *$7,606*	15% *$22,817*	80% *$121,688*	Some doors on lower level original, working, but finish worn. 2007 assessment:No changes. No reported problems. 2009-2015 Assessment: No changes reported. 2016 Assessment: No changes reported. Lower level wood door finish due for replacement. Flood may have incerased deterioration. 2018 Assessment: No changes reported. 2019-2020 Assessment: No changes reported. No reported problems.

Campus: Main
Bldg. No: 09
Building: Donald C. Burns Library and Admin.
Area: 28,720sf **Yr Built: 1966** **Floors: 2**
2020 CRV: $7,605,500

Use Types:
60 % Administration
40 % Library

Notes: 2015-Formerly called LRC/Admin Building
Complete interior renovation in 1999.
2019 - New writing lab completed at library

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Floors	3%	$228,165	5%	5%	15%	75%	2005-Metal stairway tread pans rusting, paint chipping at nosings.
			$11,408	*$11,408*	*$34,225*	*$171,124*	2005-Upper level carpet discolored, wearing, easily soiled (due to light color). Due for replacement in 2-3 years. 2007 assessment: Carpet discoloration continuing. 2009 Assessment: No changes reported. 2010 Assessment: Carpet worn and due for replacement. 2011 assessment:No changes reported. Carpet continues to age and is due for replacement. 2012 assessment: Risers on library steps cleaned and painted. No other changes. 2013 assessment: Upper level carpet is at end of life and due for replacement. Seams are fraying, surface is worn. Stair risers are rusting again and due for repaint. Will likely be an ongoing maintenance issue. 2014 assessment: Upper level carpet due for replacement. 2015 assessment: Upper level carpet budgeted for replacement in 2015. 2016-2020 Assessment: No changes reported. No reported problems.
Bldg., Fire, ADA, Elevators	2%	$152,110	0%	5%	10%	85%	Sprinkler - new. New alarm system. Handrails in stairs may not meet code, should be reviewed.
			$0	*$7,606*	*$15,211*	*$129,294*	2007 assessment:No changes. No reported problems. 2009-2020 Assessment: No changes reported. No reported problems.
Immed. Site, Ext. Ltg., etc	4%	$304,220	0%	5%	10%	85%	Building partially below grade - lower level open on 3 sides with stone retaining walls.
			$0	*$15,211*	*$30,422*	*$258,587*	2007 Assessment: Original stone site walls deteriorating. Water infiltration into mortar causing stones to loosen, mortar to deteriorate. Walls due for repair and tuckpointing. 2009 Assessment:No changes reported.

Campus: Main
Bldg. No: 10

Use Types:

Notes:

Campus: Main
Bldg. No: 11
Building: Power Plant
Area: 3,840sf **Yr Built: 1966** **Floors: 1**
2020 CRV:

Use Types:
100% Power House

Notes: 2005- Proposed renovations in 2006-2007 may require some heating system equipment and/or operation changes.
2005-Water tower due for draining/inspecting and repaint

System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Structure	15%	$368,550	0%	5%	5%	90%	Concrete - no reported problems
			$0	*$18,428*	*$18,428*	*$331,695*	
							2007 assessment:No changes. No reported problems.
							2009 [illegible]
							2016 Assessment: No changes reported. No reported problems
							2018 Assessment: Shrinkage cracks visible in floors – not due to settlement – not critical. Storage shed behind building has substantial semrd ckS [illegible]

Campus: Main
Bldg. No: 11
Building: Power Plant
Area: 3,840sf **Yr Built: 1966** **Floors: 1**
2020 CRV: $2,457,000

Use Types:
100% Power House

Notes: 2005- Proposed renovations in 2006-2007 may require some heating system equipment and/or operation changes.
2005-Water tower due for draining/inspecting and repaint

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Cladding	5%	$122,850	0% *$0*	10% *$12,285*	5% *$6,143*	85% *$104,423*	2009 Assessment: 2008-windows replaced due to forklift damage. 2010-2020 Assessment: No changes reported. No reported problems. Concrete due for repainting. 2007 assessment: Building repainted. 2009-2014 assessment:No changes reported. No reported problems. 2015 assessment: Exterior paint beginning to peel. Building is due for repaint. 2016 Assessment: No changes reported. No reported problems 2018 Assessment: No changes reported. No reported problems. Insulated metal panels. 2019-2020 Assessment: No changes reported. No reported problems
HVAC	30%	$737,100	0% *$0*	10% *$73,710*	40% *$294,840*	50% *$368,550*	Boilers replaced 1987. 2 boilers, cycled to run every other month to prolong life. Additional load on system may require running both boilers at once. Main steam valves replaced in 2001. 2005-two new condensate pumps and receiver installed ($2,000) New flow meter scheduled for installation in 2006 ($7,200) 2007 assessment: Flow meter replaced. Section of steam loop replaced between Instruction West and Ash Building. Past condensate leaks caused excessive water loss from system.

Campus: Main
Bldg. No: 11
Building: Power Plant
Area: 3,840sf **Yr Built: 1966** **Floors: 1**
2020 CRV:

Use Types:
100% Power House

Notes: 2005- Proposed renovations in 2006-2007 may require some heating system equipment and/or operation changes.
2005-Water tower due for draining/inspecting and repaint

System	%	$	Immediate	1-5 Years	6-10 Years

Campus: Main

Campus: Main
Bldg. No: 11

Use Types:

Notes: 2005- Proposed renovations in 2006-2007 may require some heating system equipment and/or operation

Campus: Main
Bldg. No: 11
Building: Power Plant
Area: 3,840sf **Yr Built: 1966** **Floors: 1**
2020 CRV: $2,457,000

Use Types:
100% Power House

Notes: 2005- Proposed renovations in 2006-2007 may require some heating system equipment and/or operation changes.
2005-Water tower due for draining/inspecting and repaint

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
		$6,143 DMB	**$0** EXCESS	**0.3%** FCI	**GOOD**	**$173,219**	**$50,369** **7.1%** **$49,140** **FAIR**

Campus: Main
Bldg. No: 12

Use Types:

Notes: Connected to Instruction East

Campus: Main
Bldg. No: 12
Building: Ash Building
Area: 28,800sf **Yr Built: 2007** **Floors: 2**
2020 CRV:

Use Types:
40 % Lab
25 % Classroom
25 % Admin
10 % Audit

Notes: Connected to Instruction East

System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Main
Bldg. No: 12
Building: Ash Building
Area: 28,800sf **Yr Built: 2007** **Floors: 2**
2020 CRV:

Use Types:
40 % Lab
25 % Classroom
25 % Admin
10 % Audit

Notes: Connected to Instruction East

System	%	$	Immediate	1-5 Years	6-10 Years

Campus: Main
Bldg. No: 12
Building: Ash Building
Area: 28,800sf **Yr Built: 2007** **Floors: 2**
2020 CRV: $6,986,100

Use Types:
40 % Lab
25 % Classroom
25 % Admin
10 % Audit

Notes: Connected to Instruction East

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
CRV Totals:	100%	$6,986,100	*$0*	*$160,680*	*$551,902*	*$6,273,518*	$6,986,100

CRV	DMB	EXCESS	FCI	RATING	DMB	EXCESS	FCI	$/YR MAINTAIN	RATING
$6,986,100	**$0**	**$0**	**0.0%**	**GOOD**	**$160,680**	**$0**	**2.3%**	**$139,722**	**GOOD**

Campus: Main
Bldg. No: 13

Use Types:

Notes: Pole barn building with 3 offices.

Campus: Main
Bldg. No: 13
Building: Maintenance Building
Area: 8,000sf **Yr Built: 2007** **Floors: 1**
2020 CRV: $920,000

Use Types:
100% Storage

Notes: Pole barn building with 3 offices.
2016-Replacement value corrected to match construction type.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Doors	4%	$36,800	0%	0%	5%	95%	(1) overhead door in shop area.
			$0	*$0*	*$1,840*	*$34,960*	(1) Hollow metal exterior door. Hollow metal interior doors with lites. 2007-New construction, under warranty 2009-2020 Assessment: No changes reported. No reported problems
Floors	4%	$36,800	0%	0%	10%	90%	Concrete floor in shop area.
			$0	*$0*	*$3,680*	*$33,120*	Carpet in offices. 2007-New construction, under warranty 2009-2015 Assessment: No changes reported. No reported problems 2016-2019 Assessment: No changes reported. No reported problems. 2020 Assessment: Replaced carpet in office and break room.
Bldg., Fire, ADA, Elevators	2%	$18,400	0%	0%	0%	100%	No fire alarm system.
			$0	*$0*	*$0*	*$18,400*	No sprinkler system. 2007-New construction, under warranty 2009-2020 Assessment: No changes reported. No reported problems
Immed. Site, Ext. Ltg., etc	3%	$27,600	0%	0%	0%	100%	Exterior lighting: wall packs
			$0	*$0*	*$0*	*$27,600*	Exterior paving: asphalt drive and parking. 2007-New construction, under warranty 2009-2020 Assessment: No changes reported. No reported problems
CRV Totals:	100%	$920,000	*$0*	*$11,040*	*$119,600*	*$789,360*	$920,000

$920,000	**$0**	**$0**	**0.0%**	**GOOD**	**$11,040**	**$0**	**1.2%**	**$18,400**	**GOOD**

Campus: Main
Bldg. No: 13
Building: Maintenance Building
Area: 8,000sf **Yr Built: 2007** **Floors: 1**
2020 CRV: $920,000

Use Types:
100% Storage

Notes: Pole barn building with 3 offices.
2016-Replacement value corrected to match construction type.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
	CRV	DMB	EXCESS	FCI	RATING	DMB	EXCESS FCI $/YR MAINTAIN RATING

Campus: Greenville
Bldg. No: 14
Building: Ash Technology and Learning Center
Area: 19,495sf

Use Types:
10 % Auditorium
50 % Technology Lab

Notes:

Campus: Greenville
Bldg. No: 14
Building: Ash Technology and Learning Center
Area: 19,495sf **Yr Built: 2001** **Floors: 1**
2020 CRV: $5,742,400

Use Types:
10 % Auditorium
50 % Technology Lab
30 % Classroom
10 % Admin

Notes:

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2015 assessment: Compressor on RTU #3 replaced. 2016 Assessment: No changes reported. No reported problems. Typical maintenance only. 2018 Assessment: The HVAC system consist of packaged gas-fired heating with DX cooling RTUs which appear relatively new and in good condition. Central hot water heating boiler and pumps provide zone control via 2-way valves. The building is fully DDC controlled with the standard campus BEMS system. The domestic hot water boiler is in good condition. Classroom's ceiling air distribution provide food comfort, ventilation & noise control. 2019-2020 Assessment: No changes reported. No reported problems.
Plumbing/Drainage	5%	$287,120	0% *$0*	0% *$0*	10% *$28,712*	90% *$258,408*	Irrigation system pump has frozen in past winters. Year-end draining program implemented to resolve problem. Shut-off valve to catering kitchen dishwasher leaks, currently turned off. 2007 assessment:No changes. No reported problems. 2009-2015 Assessment: No changes reported. No reported problems 2016 Assessment: No changes reported. No reported problems

Campus: Greenville
Bldg. No: 14
Building: Ash Technology and Learning Center
Area: 19,495sf **Yr Built: 2001** **Floors: 1**
2020 CRV: $5,742,400

Use Types:
10 % Auditorium
50 % Technology Lab
30 % Classroom
10 % Admin

Notes:

	CRV of System		Pct. of system value to budget for repair/replacement:				
System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Greenville
Bldg. No: 14
Building: Ash Technology and Learning Center
Area: 19,495sf **Yr Built: 2001** **Floors: 1**
2020 CRV: $5,742,400

Use Types:
10 % Auditorium
50 % Technology Lab
30 % Classroom
10 % Admin

Notes:

	CRV of System		Pct. of system value to budget for repair/replacement:				
System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Greenville
Bldg. No: 14
Building: Ash Technology and Learning Center

Use Types:
10 % Auditorium

Notes:

Campus: Greenville
Bldg. No: 15
Building: Braman Center
Area: 16,585sf **Yr Built: 2012** **Floors: 1**
2020 CRV: $4,830,750

Use Types:
50 % Technology Lab
50 % Classroom

Notes: New construction, completed in 2013
2019: Welding lab renovation and robotics lab renovation completed.
2020: No updates performed in 2019.

System	CRV of System %	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

Campus: Greenville **Use Types:** **Notes:**

Campus: Greenville
Bldg. No: 15
Building: Braman Center
Area: 16,585sf **Yr Built: 2012** **Floors: 1**
2020 CRV: $4,830,750

Use Types:
50 % Technology Lab
50 % Classroom

Notes: New construction, completed in 2013
2019: Welding lab renovation and robotics lab renovation completed.
2020: No updates performed in 2019.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
							2016 Assessment: No changes reported. No reported problems. 2018 Assessment: Lighting is a mix of T8 and compact fluorescent. The compact fluorescent in particular should be considered for replacement due to stocking issues and general inefficiency as compared to current LED technology. 2019 Assessment: Lighting changes in welding lab and robotics lab renovation 2020 Assessment: No changes reported. No reported problems.
Voice/Data	3%	$144,923	0% *$0*	0% *$0*	10% *$14,492*	90% *$130,430*	2013 assessment - building complete, underessme ranty. 2014 - 2020 Assessment: No changes reported. No reported problems
Ceilings	4%	$193,230	0% *$0*	0% *$0*	10% *$19,323*	90% *$173,907*	Combination of lay-in and open to deck in corridors & some labs, gypsum in toilet rooms. 2013 assessment - building complete, underessme ranty. 2014 - 2015 Assessment: No changes reported. No reported problems
Walls/Casessmrk	5%	$241,538	0%	0%	10%	90%	Painted dry w

/MCID 66>BDC BT 307
/MCID 8(r)-5(y)32(.07 Tm0.502 g 1)8(i)-3(l)-3(e)8(t)4( )4(r)-5(o)8(o)8(m)-5(s.)]T

Campus: Greenville

Use Types:

Campus: Greenville
Bldg. No: 16
Building: Greenville Pole Barn
Area: 4,900sf **Yr Built: 1970** **Floors: 1**
2020 CRV: $563,500

Use Types:
100% Storage

Notes: Original construction date unknown. Built as part of old fairgrounds, now owned by MCC.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Structure	30%	$169,050	0%	0%	0%	100%	Wood pole barn structure
			$0	*$0*	*$0*	*$169,050*	
							2013-2020 assessment - no reported problems.
Roof	20%	$112,700	0%	0%	5%	95%	Standing seam metal roof.
			$0	*$0*	*$5,635*	*$107,065*	
							2013 assessment - no reported problems.
							2014 assessment: Roof inspected, repaired as necessary.
							2015-2020 Assessment: No changes reported. No reported problems
Glazing	0%	$0	0%	0%	0%	100%	N/A
			$0	*$0*	*$0*	*$0*	
							2018-2020 Assessment: No changes reported. No reported problems.
Cladding	24%	$135,240	0%	0%	5%	95%	Steel vertical siding.
			$0	*$0*	*$6,762*	*$128,478*	
							2013 assessment - no reported problems.
							2014 Assessment: No changes reported.
							2015-2020 Assessment: No changes reported. No reported problems
HVAC	2%	$11,270	0%	0%	0%	100%	N/A
			$0	*$0*	*$0*	*$11,270*	
							2014 assessment: Gas fired infrared heater added.
							2015-2020 Assessment: No changes reported. No reported problems
Plumbing/Drainage	0%	$0	0%	0%	0%	100%	N/A
			$0	*$0*	*$0*	*$0*	
							2018-2020 Assessment: No changes reported. No reported problems.
Primary/Secondary	0%	$0	0%	0%	0%	100%	N/A
			$0	*$0*	*$0*	*$0*	
							2014 assessment: Power extended to building to support limited lighting and heater.
							2015-2020 Assessment: No changes reported. No reported problems

Campus: Greenville
Bldg. No: 16
Building: Greenville Pole Barn
Area: 4,900sf **Yr Built: 1970** **Floors: 1**
2020 CRV: $563,500

Use Types:
100% Storage

Notes: Original construction date unknown. Built as part of old fairgrounds, now owned by MCC.

System	CRV of System %	CRV of System $	Pct. of system value to budget for repair/replacement: Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes
Lighting	0%	$0	0% *$0*	0% *$0*	0% *$0*	100% *$0*	N/A 2018-2020 Assessment: No changes reported. No reported problems.
Voice/Data	1%	$5,635	0% *$0*	0% *$0*	0% *$0*	100% *$5,635*	N/A 2014 assessment: data cabling extended to building to support security camera/system 2018-2020 Assessment: No changes reported. No reported problems.
Ceilings	0%	$0	0% *$0*	0% *$0*	0% *$0*	100% *$0*	N/A 2018- 2020 Assessment: No changes reported. No reported problems.
Walls/Casework	0%	$0	0% *$0*	0% *$0*	0% *$0*	100% *$0*	N/A 2018- 2020 Assessment: No changes reported. No reported problems.
Doors	5%	$28,175	0% *$0*	0% *$0*	0% *$0*	100% *$28,175*	2 new overhead doors, 3 man doors 2013 assessment - no reported problems. 2014 Assessment: No changes reported. 2015 Assessment: No changes reported. No reported problems 2018- 2020 Assessment: No changes reported. No reported problems.
Floors	14%	$78,890	0% *$0*	0% *$0*	0% *$0*	100% *$78,890*	Concrete slab floor 2013 assessment - no reported problems. 2014 Assessment: No changes reported. 2015-2020 Assessment: No changes reported. No reported problems
Bldg., Fire, ADA, Elevators	0%	$0	0% *$0*	0% *$0*	0% *$0*	100% *$0*	N/A 2018-2020 Assessment: No changes reported. No reported problems.

Campus: Greenville
Bldg. No: 16
Building: Greenville Pole Barn
Area: 4,900sf **Yr Built: 1970** **Floors: 1**
2020 CRV:

Use Types:
100% Storage

Notes: Original construction date unknown. Built as part of old fairgrounds, now owned by MCC.

System	%	$	Immediate	1-5 Years	6-10 Years	11+ Years	System/Component Notes

2020